

DUPRO INSPECTION REPORT

Comprehensive Mid-Production Assessment

Factory : KSHOES - VIETNAM



Powered by Silq Inspection Services

For more information visit www.onesilq.com/inspections

Silq In-line Inspection Report

Comprehensive Mid-Production Assessment

Quality Checkpoints		
Product Colour		OK
Shade Check - Left & Right		OK
Stitching Quality check		OK
Shape & Structure		OK
Compared to Approved Sample		OK

Material Check		
Material Quality		OK
Material Feel		OK
Material Thickness		OK
Grain Pattern Uniform (for leather)		OK
Material Odour		OK

Artwork Check		
Logo Artwork Check		OK
Artwork Color		OK
Artwork Quality		NA
Artwork Size		OK
Artwork Handfeel		OK
Overall Artwork Appearance		OK

Trims, Accessories & Labelling		
Brand Label / Size		OK
Buckle Locking - Working		NA
Eyelet Quality		NA
Strap / Laces Quality		NA
Strap / Laces Color		NA
Laces Tipping Quality		NA
Hangtags / Barcode Sticker		OK
Polybag size / Quality		OK



General Information

FACTORY NAME & ADDRESS

KSHOES - VIETNAM

BUYER/BRAND

KURU FOOTWEARS

INSPECTION DATE

02.23.2026

PURCHASE ORDER NO.

KFW-0225005

STYLE NO. / ARTICLE NO.

KFSLP-D01B / MLT PRT005

ITEM DESCRIPTION

STRAP SLIPPERS

Silq In-line Inspection Report

Comprehensive Mid-Production Assessment



Functionality Check		
Ease of wear/removal		OK
Stability while Standing		OK
Strap Strength		OK
Overall Aesthetic Appeal		OK
Packing Quality & Presentation		
Tissue Paper		OK
Product Inner Box		OK
Product Inner Box Size		OK
Outer Carton Marking		OK
Inspection Summary		
Operation Being Inspected	:	UNDER FINISHING , CHECKING & INNER BOX PACKING
Production Status (%)	:	40% FINISHED& PACKED , 30% IN CHECKING , 30% UNDER PACKING
Total Qty Inspected in In-Line	:	10 PCS IN EACH SIZE
Overall Product Quality Status	:	NEED IMPROVEMENT DURING SOLE PASTING & OUTER STITCHING

For Internal use only by Silq

SILQ ID
SILQ-6937456

SILQ INSPECTOR
SUNIL KUMAR

REPORT DATE
02.22.2026

REVIEW DATE
02.23.2026

SECONDARY REVIEW BY
Mr. Sundar
Senior Manager
Global Inspections

Inspector Comments & Recommendations

- 1 . AVOID SCRATCHES , CUTS, DENTS & WRINKLES
- 2 . NEED TO IMPROVE THE OUTER STITCH - PLEASE AVOID THE LOOSE THREADS
- 3 . AVOID THE SHARP EDGES
- 4 . NEED IMPROVEMENT ON FINAL FINISHING

SILQ QC HIGHLIGHTED THE DEFECTS IDENTIFIED DURING THE IN-LINE INSPECTION, EXPLAINED THEM TO THE FACTORY IN DETAIL, AND INSTRUCTED THE FACTORY TO RECTIFY ALL THE ABOVE-MENTIONED ISSUES BEFORE THE FINAL INSPECTION

Part Dimensions	Unit Inches	Tol. / Limit + / -	MEASUREMENTS																							
			6			7			8			9			10			11			Spec	I	II	Spec	I	II
			Spec	I	II	Spec	I	II	Spec	I	II	Spec	I	II	Spec	I	II	Spec	I	II						
Brand Logo Length			6	0	0	6	0	0	6	0	0	6	0	0	6	0	0	6	0	0						
Product Length			25	-0.3	0	25.75	-0.1	0	26.6	0	-0.2	27.45	-1	-0.2	28.30	-0.2	0	29.15	-1	0						
Heel Height			2.5	0	0	2.5	0	0	2.5	0	0	2.5	-1	0	2.5	0	0	2.5	0	0						
Upper Length in Middle			6	0	0	6.15	0	0	6.3	0	0	6.45	0	0	6.6	0	0	6.75	0	0						
Instep Opening			19.9	.2	0	20.30	-0.2	-0.1	20.75	0	-0.1	21.10	.2	.1	21.50	-1	0	21.9	0	.2						

MEASURMENT COMMENTS :
 1. Measurements found with Tolerance

ACCESSORIES AND TRIMS



BRAND NAME



SIZE & LOGO



PRODUCT MATERIAL INFORMATION



PRODUCT HANDTAG



PRODUCT BARCODE STICKER



PRODUCT BOX WITH SILICA GEL

GENERAL IMAGES



PRODUCT FRONT VIEW



PRODUCT BACK VIEW



PRODUCT SIDE VIEW



COMPARED TO APPROVED SAMPLE - FRONT



COMPARED TO APPROVED SAMPLE - BACK



PRODUCT VIEW

DEFECT IMAGES



PUCKERING @ TOP



STAIN @ FRONT SOLE



PUCKERING @ TOP



STRAP INSIDE STITCH VISIBLE



BROKEN STITCH



FRONT SOLE SHAPE OUT

DEFECT IMAGES



FRONT SOLE SHAPE-OUT



PUCKERING @ BOTTOM



LOOST STITCH



IMPROPER BRAND NAME FINISHING